

## 12 MONTHS PROCUREMENT PLAN

**Project information:** P163782 - Integrated Water Management and Development Project

**Project Implementation agency:** National Water And Sewerage Corporation AND  
Ministry of Water and Environment

**Date of the Procurement Plan:** July 2018

**Period covered by this Procurement Plan:** One year

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, revised August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** Paragraph 5.3 of the Procurement Regulations will not apply. When approaching the national market, the country’s own procurement procedures shall not be used due to restrictions on eligibility of otherwise eligible firms to participate in NCB. The Regulations will apply.

However, the Borrower may use its own procurement arrangements as set forth in the **Public Procurement and Disposal Act, 2003** Request for Quotation such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

**In accordance with paragraph 5.3 of the Procurement Regulations, the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.**

***Leased Assets as specified under paragraph 5.10*** of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable.**

***Procurement of Second Hand Goods as specified under paragraph 5.11*** of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables: **Not Applicable.**

**Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).**

**Goods : Applicable for those contracts identified in the Procurement Plan tables**

**Works: applicable for those contracts identified in the Procurement Plan tables**

**Other Relevant Procurement Information:-**

**(a). Prior Procurement Arrangements:**

The Procurement Arrangements as indicated in the below table and within the thresholds indicated in the below tables will be used. The thresholds for the Bank’s prior review requirements are also provided in the table below:

Table: Thresholds\*, Procurement Arrangements, and Prior Review

(The table below depicts the Thresholds and Procurement Methods to be used under the IWMDP ):

**Thresholds\*, Procurement Methods, and Prior Review**

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review /[eq. US\$]
1	Works	$C \geq 10,000,000$	Open Competition International Market Approach and Direct Contracting	All contracts at or above USD 10 million are subject to international advertising and the use of the Bank’s SPDs (or other documents agreed with the Bank), as well as the first contract under Open Competition
		$200,000 < C < 10,000,000$	Open Competition National Market Approach	None except if it is the first contract under Open Competition.
		$C \leq 200,000$	RfQ	None
2	Goods, IT and non-consulting services	$C \geq 2,000,000$	Open Competition International Market Approach and Direct Contracting	All contracts at or above USD 2 million are subject to international advertising and the use of the Bank’s SPDs (or other documents agreed with the Bank), as well as the first contract under Open Competition.
		$100,000 < C < 2,000,000$	Open Competition National Market Approach	None except if it is the first contract under Open Competition.
		$C \leq 100,000$	RfQ	None
3	selection of consultant firms	$C < 300,000$	for Consulting Services	All contracts at or above USD 300,000 are subject to international advertising and the use of the Bank’s SPDs (or other documents agreed with the Bank).
		$C \leq 300,000$	For Engineering and Construction Supervision	All contracts at or above USD 300,000 are subject to international advertising and the use of the Bank’s SPDs (or other documents agreed with the Bank).
4	Selection of Individual consultants	$\geq 300,000$	All Approaches	$\geq 300,000$

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review /[eq. US\$]
5	Training, Workshops, Study Tours	All Values	Based on approved Annual Work Plan & Budgets (AWPB) by TTL	This line activity is not subject to procurement Review.

\* All contracts not subject to prior review will be post-reviewed.

\*\* Short lists of consultants for services estimated to cost less US\$300,000 equivalent per contract may be composed entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines. However, if foreign firms have expressed interest, they will not be excluded from consideration.

### Prior review Thresholds

Procurement Type	High Risk	Substantial Risk
Works	5.0	10.0
Goods, It & Non-Consulting Services	1.5	2.0
Consultants (Firms)	0.5	1.0
Individual Consultants	0.2	0.3

**Prequalification.** Not expected for any works or goods packages in the procurement plan.

**Proposed Procedures for CDD Components:** Applicable

**Reference to (if any) Project Operational/Procurement Manual:** the IWMDP team will prepare a Procurement manuals, which will also be part of the Project Implementation Manual.

**Any Other Special Procurement Arrangements:** None

**Procurement Packages/PLAN with Procurement Arrangements and Time Schedule:** as per the Table below:

## Appendix 1

### Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: \_\_

Invitation of Bids/Proposals No. \_\_\_\_\_

To:

---

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines<sup>1</sup> in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;

---

<sup>1</sup>*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;<sup>2</sup> (ii) to be a nominated<sup>3</sup> sub-contractor, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect<sup>4</sup> all accounts, records, and other documents relating to the procurement process and/or

---

<sup>2</sup> For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

<sup>3</sup> A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

<sup>4</sup> Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing

contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant: \_\_\_\_\_

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter: \_\_\_\_\_

---

and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

**PROCUREMENT PLAN** Uganda : Integrated Water Management and Development Project

General Information	
Country:	Uganda
Bank's Approval Date of the Original Procurement Plan:	2018-07-10
Revised Plan Date(s): (comma delineated, leave blank if not)	2019-05-09
Project ID:	P163782
GFN Date:	2018-05-31
Project Name:	Integrated Water Management and Development Project
Loan / Credit No:	/ , IDA / 62760
Executing Agency(ies)	Ministry of Water and Environment

WORKS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
UG-MWE-65387-CW-RFB / Works for Construction of Busia Municipality Water Supply and Sanitation Facilities System, Source Protection Measures and Sanitation Facilities in Kumi-Nyero-Ngora	/		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2018-10-15		2018-11-15							2018-12-27		2019-02-15		2019-04-30		2021-04-30
UG-MWE-107851-CW-RFB / Construction of 12 monitoring stations (3No. Ground Water, 5No. Surface water, 2No. automatic weather stations).	IDA / 62760		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-04-12		2019-04-24							2019-06-05		2019-07-05		2019-08-09		2019-11-08
UG-MWE-107829-CW-RFB / Works for Construction of Lot 1 : Kaliro - Namungalwe and en-route RGCA Water Supply and Sanitation System Lot 2: Namasale Water Supply and Sanitation System and Sanitation Facilities in Koboko Lot 3: Sanitation facilities in Rukungiri	IDA / 62760		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2019-05-17		2019-06-10							2019-07-22		2019-09-03		2019-11-11		2021-11-11

GOODS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
UG-MWE-65395-GO-RFB / Supply and Installation under the Umbrella Authorities of Lot 1: Pipes and Fittings (150,000m) Lot 2: 500 Bulk and 30,000 domestic meters	/		Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2018-12-31		2019-02-01							2019-03-15		2019-04-28		2019-06-02		2019-11-29

UG-MWE-65550-GO-RFB / Supply and Installation of Lot 1: hydrometric equipment namely (5No. Ground Water, 5No. Surface water, 2No. automatic weather stations). Lot 2: Establishment of 3no. automatic precipitation and 2no. dry deposition monitoring stations	IDA / 02760		Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2019-04-15		2019-05-02					2019-06-13		2019-07-19		2019-09-06		2020-09-04
UG-MWE-107838-GO-RFB / Procurement of Project Vehicles- 13NO. - 4WD pickup trucks	IDA / 02760		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2019-04-30								2019-07-09		2020-01-05	
UG-MWE-107841-GO-RFQ / Procurement of IT equipment for Project Implementation : 20No.Laptops, 2No.Printers, 2No.Projectors, 1No. Photocopier, 4No. still cameras and 25No. GPS machines	IDA / 02760		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2019-04-25								2019-07-12		2019-10-11	
UG-MWE-113854-GO-DIR / Supply of 25,000 Micro and Bulk Water Meters for Umbrellas of Water and Sanitation under Framework Agreement	IDA / 02760		Post	Direct Selection	Direct			0.00	Pending Implementation					2019-05-20		2019-05-31								2019-08-09		2022-08-08	
UG-MWE-113971-GO-RFQ / Supply and Installation of 60 units of Electro-Mechanical equipment for Umbrella Water and Sanitation Authority under Framework Agreement	IDA / 02760		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-05-20		2019-05-31						2019-07-01		2019-07-24		2019-08-28	2022-08-26

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
UG-MWE-65819-NC-RFB / Implementation of priority WRM measures in Lot 1: Lwakhakha sub-catchment Lot 2: Aswa II sub-catchment Lot 3: Kochi sub-catchment Lot 4: Middle Aswa sub-catchment	/		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2019-01-15		2019-02-15							2019-03-29		2019-05-10		2019-07-05	2020-12-31
UG-MWE-113864-NC-RFB / Labor requirement for the installation of pipes, fittings and water meters for Umbrella Water & Sanitation Authorities under Framework Agreements in : Lot 1: Central, Lot 2: Eastern, Lot 3: South Western, Lot 4: Mid-Western and Lot 5: Northern	IDA / 02760		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-05-31		2019-06-12							2019-07-17		2019-08-16		2019-09-20	2022-09-19



CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
UG-MWE-65575-CS-QCBS / Preparation of Albert WMZ Water Resources Strategy and Action Plan	/		Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2018-09-28		2018-10-26		2018-12-21					2019-01-18		2019-02-17			2019-03-28		2019-05-08		2020-05-07
UG-MWE-65381-CS-QCBS / Consultancy Services for Construction Supervision of Water Supply and Sanitation Systems in Busia	IDA / 02760		Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2018-10-25		2018-11-22		2019-01-05					2019-02-06		2019-03-08			2019-04-12		2019-06-07		2020-12-07
UG-MWE-65450-CS-QCBS / LOT 1: Consultancy Services for design review and Construction Supervision for Nyamugasani GFS	IDA / 02760		Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Review	2019-05-10		2019-05-26		2019-07-09					2019-08-11		2019-09-12			2019-10-17		2019-11-21		2021-11-20
UG-MWE-113032-CS-CQS / LOT 2: Consultancy Services for Design Review and construction services for Bilaya Water Supply and Sanitation system	IDA / 02760		Post	Consultant Qualification Selection	Open - International		0.00	Under Implementation	2019-05-09		2019-05-30		2019-07-13										2019-08-12		2019-09-16		2021-09-15
UG-MWE-107835-CS-QCBS / Consultancy Services for Feasibility, Detailed Engineering Design and Construction Supervision of Water Supply and Sanitation System in Kyegwa-Mpara-Ruyoma	IDA / 02760		Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2019-05-17		2019-06-14		2019-07-28					2019-08-25		2019-09-24			2019-10-29		2019-12-03		2021-12-02
UG-MWE-65546-CS-QCBS / LOT 1: Preparation of 2 Catchment Management Plans for Nyamugasani & Kafu in Albert WMZ.	IDA / 02760		Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2019-05-17		2019-06-14		2019-08-09					2019-09-08		2019-10-08			2019-11-14		2019-12-25		2020-12-24
UG-MWE-113265-CS-QCBS / LOT 2: Preparation of 2 Catchment Management Plans for Seibwa and Okweng in Kyoga WMZ	IDA / 02760		Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2019-05-17		2019-06-14		2019-07-28					2019-08-25		2019-09-24			2019-10-29		2019-12-03		2020-12-02
UG-MWE-113859-CS-CQS / Lot 1: Feasibility Study, Detailed Engineering Design and Construction Supervision of Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host Districts Arua and Moyi	IDA / 02760		Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2019-05-13		2019-05-27		2019-07-10					2019-07-31		2019-08-30			2019-10-04		2019-11-08		2022-02-07

UG-MWE-113876-CS-QCBS / Lot 2: Feasibility Study, Detailed Engineering Design and Construction Supervision of Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refuge Settlements and Host District of Yumbe	IDA / 62760	Prior	Quality And Cost- Based Selection	Open - International	0.00	Pending Implementation	2019-05-13	2019-05-27	2019-07-10						2019-07-31	2019-08-30	2019-10-04	2019-11-08	2022-02-07	
UG-MWE-113877-CS-QCBS / Lot 2: Feasibility Study, Detailed Engineering Design and Construction Supervision of Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refuge Settlements and Host Districts of Adjumani and Lamoo	IDA / 62760	Prior	Quality And Cost- Based Selection	Open - International	0.00	Pending Implementation	2019-05-13	2019-05-27	2019-07-10						2019-07-31	2019-08-30	2019-10-04	2019-11-08	2022-02-07	
UG-MWE-113883-CS-QCBS / Lot 4: Feasibility Study, Detailed Engineering Design and Construction Supervision of Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refuge Settlements and Host Districts of Kiryandongo	IDA / 62760	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2019-05-13	2019-05-27	2019-07-10						2019-07-31			2019-09-04	2022-02-07	
UG-MWE-113950-CS-CQS / Consultancy Services to conduct Sanitation &giene Promotion/Training on O & M of Sanitation Facilities in Basia, Kumi-Ngara- Nyera, Rakungiri, Kaboko, Namungulwe-Kairo, Namasale, Kyegwa-Mpara- Buyenza &Towns of Busolwe- Kadama-Trinyi-Kibuku- Butaleja	IDA / 62760	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2019-05-14	2019-05-28	2019-07-04								2019-07-29	2019-09-02	2020-09-02	

**INDIVIDUAL CONSULTANTS**