Public Disclosure Authorized

Public Disclosure Authorized

P152281
Bolivia
BO Santa Cruz Road Corridor Connector
Procurement Plan Template

PROCUREMENT PLAN

Bolivia : Santa Cruz Road Corridor Connector Project (San Ignacio - San Jose)

General Information

Country: Bolivia

Bank's Approval Date of the Original Procurement Plan: 2018-04-16

Revised Plan Date(s): (comma delineated, leave blank if non 2019-11-01

Project ID: P152281

GPN Date:

Project Name: Santa Cruz Road Corridor Connector Project (San Ignacio - San Jose)

Loan / Credit No: IBRD / 86480

Executing Agency(ies) Bolivian Road Administrator

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LPI 013 2017 - OFC / CONSTRUCCION DEL TRAMO CARRETERO SAN JOSE DE CHIQUITOS SAN IGNACIO DE VELASCO	IBRD / 86480	Road Upgrading	Previa	Solicitud de ofertas	Open - International	Single Stage - One Envelope		144,394,134.34	122,944,347.10	Firmado					2017-08-09		2017-08-14				2017-09-25		2017-10-25		2017-11-29		2018-05-28	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CPI 003 2016 - OFC / CONSULTORIA PARA LA SUPERVISION TECNICA Y SOCIO AMBIENTAL DE LA CONSTRUCCION DE LA CARRETERA SAN JOSE DE CHIQUITOS – SAN IGNACIO DE VELASCO	IBRD / 86480	Technical Studies and Project Management	Previa	Selección basada en calidad y costo	Open - International		9,857,661.69	0.00	Cancelado	2018-03-01		2018-03-22		2018-05-05				2018-06-02		2018-07-02		2018-08-06		2018-09-10		2019-09-10	
CPI 002/2018-OFC / SUPERVISION TECNICA Y SOCIO AMBIENTAL DE LA CONSTRUCCION DE LA CARRETERA SAN JOSE DE CHIQUITOS - SAN IGNACIO DE VELASCO	IBRD / 86480	Technical Studies and Project Management	Previa	Selección basada en calidad y costo	Open - International		9,857,661.69	9,818,394.39	Firmado	2018-06-15		2018-06-30		2018-08-13				2018-09-10		2018-10-10		2018-11-14		2018-12-19		2021-12-31	

BO-ABC-108855-CS-QCBS / ESTUDIO DE DISEÑO TÉCNICO DE PREINVERSIÓN PARA LA CONSTRUCCIÓN DE LA CARRETERA SAN IGNACIO - SAN MATIAS	IBRD / 86480	Technical Studies and Project Management	Previa	Selección basada en calidad y costo	Open - International		3,217,061.00	0.00	Cancelado	2019-04-22		2019-05-06		2019-06-05				2019-07-03		2019-07-18		2019-08-12		2019-09-12		2021-03-05	
BO-ABC-143804-CS-QCBS / ESTUDIO DE DISEÑO TÉCNICO DE PRE INVERSIÓN PARA LA CONSTRUCCIÓN DE LA CARRETERA SAN IGNACIO – SAN MATIAS	IBRD / 86480	Technical Studies and Project Management	Previa	Selección basada en calidad y costo	Open - International		3,161,131.82	0.00	Ejecución pendiente	2019-11-14		2019-11-15		2019-12-08				2020-01-05		2020-01-15		2020-02-13		2020-02-28		2021-08-21	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual