Public Disclosure Authorized

Public Disclosure Authorized

Procurement Prior Review Thresholds (US$ millions)

Type of procurement	High risk	Substantial risk	Moderate risk	Low risk
Works (including turnkey, supply & installation of plant and equipment, and PPP)	5	10	15	20
Goods, information technology and non-consulting services	1.5	2	4	6
Consultants: firms	0.5	1	2	4
Consultants: individuals	0.2	0.3	0.4	0.5

Short list comprising entirely of national consultants:

Short list of consultants for services, estimated to cost less than $_*500,000*_ equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of Procurement Regulations.

Other Conditions:

1. Irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review:

   a. procurement processes involving contract negotiations as, described in paragraphs 6.34-36 of Section VI of the Procurement Regulation for Borrowers;
   b. competitive dialogue;
   c. sustainable procurement; and
   d. best and final offer.

2. Use of Standard Procurement Documents: For all procurements under the project, the Bank's Standard Procurement Documents (or other Model Procurement Documents agreed with the Bank) shall be used.

3. Request for Bids (Open-National), if allowed in the Procurement Plan, will be carried out under the Bank's Procurement Regulations following procedures for Open Tendering Method (OTM) of the People's Republic of Bangladesh (Public Procurement Act 2006 - PPA, 1st amendment to PPA (2009) and The Public Procurement Rules 2008, as amended in August 2009) using standard/model bidding documents satisfactory to the Bank. For the purpose of Request for Bids (Open-National) the following shall apply:

a. Post bidding negotiations shall not be allowed with the lowest evaluated or any other bidder;
b. Bids should be submitted and opened in public in one location immediately after the deadline for submission;
c. Lottery in award of contracts shall not be allowed;
d. Bidders' qualification/experience requirement shall be mandatory;
e. Bids shall not be invited or rejected on the basis of percentage above or below the estimated cost.

PROCUREMENT PLAN **Bangladesh : Rural Electrification and Renewable Energy Development II (RERED II) Project**

General Information

Country: Bangladesh

Bank's Approval Date of the Original Procurement Plan: 2017-07-28

Revised Plan Date(s): (comma delineated, leave blank if not 2019-08-19

Project ID: P131263

GPN Date:

Project Name: Rural Electrification and Renewable Energy Development II (RERED II) Project

Loan / Credit No: IDA / 51580, IDA / 55140, TF / 15034, IDA / 62020

Executing Agency(ies) Infrastructure Development Company Limited

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
W-01 UNDER REREDII-AFII / Civil Work Construction of the New Office Building of IDCOL	IDA / 62020	Sector Technical Assistance	Post	Request for Bids	Open - National	Single Stage - One Envelope		4,000,000.00	0.00	Pending Implementation					2019-06-13		2019-06-16				2019-07-16		2019-08-15		2019-09-12		2021-03-05	
W-01 UNDER REREDP-II AF / Shore Piling work of the New Office Building of IDCOL	IDA / 55140	Sector Technical Assistance	Post	Request for Bids	Open - National	Single Stage - One Envelope		551,250.00	0.00	Pending Implementation					2019-08-01		2019-08-06				2019-09-17		2019-10-17		2019-11-21		2020-05-19	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
G-16 UNDER GPOBA-II FOR REREDPII / Procurement of 1,000 Pcs of Construction Manuals under IDCOL Biogas program (Package No.: G-16 under GPOBAII)	IDA / 51580	Household Energy	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,200.00	619.86	Completed							2017-10-18								2017-10-25		2017-11-06	
G-08 UNDER REREDP-II AF / Procurement of 2 Pcs of Online Energy Meters under IDCOL Other RE program	IDA / 55140	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,565.00	2,127.79	Completed							2017-10-31								2017-11-09		2017-11-16	
G-09-REREDII-AF AND G-57-REREDII / Procurement of 22 units of Motorcycles for IDCOL	IDA / 51580	Access to Electricity	Post	Request for Bids	Open - National	Single Stage - One Envelope		55,000.00	46,716.39	Completed					2017-11-28		2017-11-29				2017-12-20		2018-01-19		2018-02-04		2018-03-06	
G-18 UNDER GPOBA-II FOR REREDPII / Procurement of 6 units of toolkit for IDCOL Bio-gas Program	IDA / 51580	Household Energy	Post	Request for Quotations	Limited	Single Stage - One Envelope		75.00	0.00	Pending Implementation							2017-12-29								2018-01-08		2018-01-23	
G-56 UNDER REREDP-II / Printing and Supply of 100,000 Pcs Calendar for IDCOL ICS Program.	IDA / 51580	Household Energy	Post	Request for Bids	Open - National	Single Stage - One Envelope		25,000.00	22,809.43	Completed					2017-11-28		2017-11-29				2017-12-20		2018-01-19		2018-02-04		2018-03-06	

G-11 UNDER REREDP-II AF / Procurement of 10 units of CPU and 13 units of monitor for IDCOL HO and RE office	IDA / 55140	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,282.01	5,911.85	Completed							2018-01-10								2018-01-21		2018-01-28	
G-19 UNDER GPOBA-II / Supply of Biogas stoves for IDCOL Biogas & Bio-fertilizer Program.	IDA / 51580	Household Energy	Post	Request for Quotations	Limited	Single Stage - One Envelope		28,750.00	25,032.78	Completed							2018-05-24								2018-05-31		2018-06-30	
G-20 UNDER GPOBA-II / Supply of equipment for the Technical Monitoring Facility of IDCOL.	IDA / 51580	Household Energy	Post	Request for Quotations	Open - National	Single Stage - One Envelope		8,250.00	7,782.60	Completed							2018-06-05								2018-06-13		2018-06-25	
G-21 UNDER GPOBA-II / Supply and fixation of furniture, fixture and equipment for IDCOL (17th floor-North).	IDA / 51580	Household Energy	Post	Request for Quotations	Limited	Single Stage - One Envelope		36,880.00	25,588.37	Terminated							2018-07-12								2018-07-19		2018-07-26	
G-22 UNDER GPOBA-II / Supply of refrigerator for the Technical Monitoring Facilty of IDCOL	IDA / 51580	Household Energy	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,880.00	990.77	Completed							2018-07-12								2018-07-20		2018-07-27	
G-05 UNDER USAID / Procurement of 30 unit IP Phones, 10 unit network switch and 1 box CAT6 UTP cable for new regional offices of IDCOL	TF / 15034	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,812.00	2,602.48	Completed							2018-09-24								2018-10-02		2018-10-09	
G-06 UNDER USAID / Procurement of 5 unit of LASER printers for new regional offices of IDCOL	TF / 15034	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		4,687.00	3,006.91	Completed							2018-09-24								2018-10-03		2018-10-10	
G-13 UNDER REREDII-AF / Supply of 3 unit of laser printers for IDCOL	IDA / 55140	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,250.00	3,433.07	Completed							2018-07-12								2018-07-19		2018-07-26	
G-14 UNDER REREDII-AF / Supply of Batteries for Online UPS and IPS of IDCOL	IDA / 55140	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,750.00	4,985.58	Completed							2018-07-12								2018-07-19		2018-07-26	
G-09 UNDER REREDII-AFII / Supply of furniture, fixture and office equipment for the new office building of IDCOL	IDA / 55140	Sector Technical Assistance	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,262,500.00	0.00	Pending Implementation					2020-08-24		2020-08-29				2020-09-26		2020-10-26		2020-11-23		2021-05-22	
G-15 UNDER REREDII-AF / Supply and installation of DocuDex server for IDCOL	IDA / 55140	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,875.00	5,545.59	Completed							2018-11-01								2018-11-09		2018-11-16	
G-24 UNDER GPOBA-II / Supply of furniture, fixture and office equipment in IDCOL Dhaka RO	IDA / 51580	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,125.00	5,736.87	Completed							2018-11-01								2018-11-11		2018-11-18	
G-16 UNDER REREDP-II AF / Supply of thirty (30) units Desktop Computer for IDCOL employees	IDA / 55140	Access to Electricity	Post	Request for Bids	Open - National	Single Stage - One Envelope		18,750.00	0.00	Pending Implementation					2018-12-09		2018-12-10				2019-01-09		2019-02-04		2019-03-07		2019-03-22	

G-06 UNDER REREDP-II AFII / Supply of Equipment (Phase-02) for IDCOL Technical Monitoring Facilities	IDA / 62020	Access to Electricity	Post	Request for Bids	Open - National	Single Stage - One Envelope		220,000.00	0.00	Pending Implementation					2018-12-09		2018-12-10				2019-01-09		2019-02-10		2019-03-17		2019-05-16	
G-17 UNDER REREDP-II AF / Supply of two (02) units PoE Switch & two (02) units Laser Printer for IDCOL	IDA / 55140	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,375.00	0.00	Pending Implementation							2018-12-10								2018-12-19		2018-12-26	
G-23 UNDER GPOBA-II / Supply of rechargeable table fans for IDCOL.	IDA / 51580	Household Energy	Post	Request for Quotations	Limited	Single Stage - One Envelope		875.00	643.70	Completed							2018-07-12								2018-07-19		2018-07-26	
G-10 UNDER REREDP-II AF II / Framework Agreement for Supply of Toners and Maintenance Kit for printers of IDCOL	IDA / 62020	Access to Electricity	Post	Request for Bids	Open - National	Single Stage - One Envelope		71,822.63	0.00	Pending Implementation					2018-12-26		2018-12-27				2019-01-17		2019-02-17		2019-03-19		2020-03-18	
G-11 UNDER REREDP-II AF II / Framework Agreement for Supply of Stationary for IDCOL	IDA / 62020	Access to Electricity	Post	Request for Bids	Open - National	Single Stage - One Envelope		14,908.25	0.00	Pending Implementation					2018-12-26		2018-12-27				2019-01-17		2019-02-17		2019-03-19		2020-03-18	
G-12 UNDER REREDII-AF-II / Supply of 190 units of Microsoft Exchange Online Plan-1 (EOP-1) & Office 365 Enterprise E1 subscription license for IDCOL	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Pending Implementation							2019-01-15								2019-01-21		2019-01-29	
G-18 UNDER REREDP-II AF / Selection of Firm for Printing Leaflet & Manuals for IDCOL Biogas & Bio-fertilizer program	IDA / 55140	Household Energy	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,062.50	0.00	Canceled							2019-04-04								2019-04-10		2019-04-30	
G-12 UNDER REREDP-II AF-II / Printing and Supply of 240,000 pcs of Calender for IDCOL ICS Program	IDA / 62020	Household Energy	Post	Request for Bids	Open - National	Single Stage - One Envelope		60,000.00	0.00	Pending Implementation					2019-03-04		2019-03-09				2019-03-31		2019-04-09		2019-05-14		2019-06-13	
G-19 UNDER REREDP-II AF / Supply of Arsenic Kit for testing the arsenic level in potential Solar Irrigation Pump Project sites by IDCOL inspectors	IDA / 55140	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,812.50	0.00	Pending Implementation							2019-03-26								2019-04-21		2019-05-02	
G-13 UNDER REREDP-II AF-II / Supply of thirty paper license of MS Office 2019 (standard), thirty paper license of Windows 10 pro and Security firewall with UTM for 300 users of IDCOL HO & RE office	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		28,750.00	0.00	Pending Implementation							2019-03-29								2019-04-18		2019-04-30	
G-14 UNDER REREDP-II AF-II / Supply of 120 SFT Roller Blinds Fabrics & 22 pcs Executive Chair for IDCOL HO 17 Floor	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,125.00	0.00	Pending Implementation							2019-04-02								2019-04-11		2019-04-18	

G-20 UNDER REREDP-II AF / Supply of 30 television and 30 refrigerators for dissemination in different solar mini-grid project sites for demonstration of energy efficient appliances	IDA / 55140	Access to Electricity	Post	Direct Selection	Direct			18,750.00	0.00	Pending Implementation					2019-04-01		2019-04-02								2019-04-07		2019-04-11	
G-15 UNDER REREDP-II AF-II / Supply of Attendance Device for IDCOL Regional Offices	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,437.50	0.00	Pending Implementation							2019-05-05								2019-05-13		2019-05-20	
G-21 UNDER REREDP-II AF / Supply of 02 units Hard Disk for IBA system X3650 M4 Server	IDA / 55140	Access to Electricity	Post	Direct Selection	Direct			875.00	0.00	Pending Implementation					2019-05-29		2019-05-30								2019-06-09		2019-06-11	
G-16 UNDER REREDP II AF II / Supply of 01 unit 6KVA online UPS for server room of IDCOL Dhaka RO	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		4,375.00	0.00	Pending Implementation							2019-06-09								2019-06-20		2019-06-30	
G-17 UNDER RERED-II-AF-II / Printing and Supply of Biogas Manuals for IDCOL	IDA / 62020	Household Energy	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,875.00	0.00	Pending Implementation							2019-06-24								2019-07-02		2019-07-09	
G-18 UNDER REREDP-II AFII / Supply of 20 Motorcycles for new regional managers	IDA / 62020	Access to Electricity	Post	Request for Bids	Open - National	Single Stage - One Envelope		45,000.00	0.00	Pending Implementation					2019-08-29		2019-09-03				2019-09-24		2019-11-07		2019-11-28		2019-12-29	
G-19 UNDER REREDP-II AFII / Supply of 35 units IP Phones	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,406.25	0.00	Pending Implementation							2019-08-22								2019-09-02		2019-09-09	
G-20 UNDER REREDP-II AFII / Supply of 41 units IPS Battery	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		9,225.00	0.00	Pending Implementation							2019-08-04								2019-08-19		2019-08-26	
G-21 UNDER REREDP-II AFII / Supply of 254 units of mobile phones for field staffs	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		41,275.00	0.00	Pending Implementation							2019-08-05								2019-08-27		2019-09-03	
G-22 UNDER REREDP-II AFII / Supply of 7 units Laptops for IDCOL HO employees	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,125.00	0.00	Pending Implementation							2019-08-08								2019-08-24		2019-08-31	
G-23 UNDER REREDP-II AFII / Supply of 25 units IP Camera	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,875.00	0.00	Pending Implementation							2019-08-19								2019-08-27		2019-09-03	
G-24 UNDER REREDP-II AFII / Supply of 10 pcs Analog Hydrometer	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		312.50	0.00	Pending Implementation							2019-08-26								2019-09-03		2019-09-10	
G-25 UNDER REREDP-II AFII / Supply of 2 pcs Digital Battery Tester	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,250.00	0.00	Pending Implementation							2019-09-09								2019-09-17		2019-09-24	
G-22 UNDER REREDP-II / Supply of 40 units Tablet for technical inspectors	IDA / 62020	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,500.00	0.00	Pending Implementation							2019-10-03								2019-10-14		2019-10-21	

G-23 UNDER REREDP-II AF / Supply of 137 units Multimeter	IDA / 55140	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,275.00	0.00	Pending Implementation							2019-09-02							2019-09-10		2019-09-18	
G-24 UNDER REREDP-II AF / Supply of 05 units Printers, 1 unit Photocopier Machine and 03 units Projectors	IDA / 55140	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		16,500.00	0.00	Pending Implementation							2019-08-04							2019-08-19		2019-08-29	
G-25 UNDER REREDP-II AF / Supply of 01 unit attendance device for IDCOL office space	IDA / 55140	Access to Electricity	Post	Request for Quotations	Limited	Single Stage - One Envelope		875.00	0.00	Pending Implementation							2019-08-04							2019-08-08		2019-08-18	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NS-03 UNDER REREDPII-AF / Selection of Firm for Battery Testing under IDCOL Other RE Program (Package No.: NS-03 under REREDPII-AF)	IDA / 55140	Access to Electricity	Post	Direct Selection	Direct			20,000.00	38,145.18	Signed					2018-02-22		2018-02-27								2018-03-22		2018-12-31	
NS-05 UNDER REREDII-AFII / Selection of Firm for Collecting Power Quality Data of Transmission Line of Two Power Plants of SEBL SMG Project-2	IDA / 62020	Access to Electricity	Post	Direct Selection	Direct			5,000.00	4,768.15	Signed					2018-11-05		2018-11-08								2018-11-16		2018-12-11	
NS-06 UNDER REREDPII-AFII / Selection of Firm for providing Billboard Display Service to promote IDCOL Programs and Projects	IDA / 62020	Access to Electricity	Post	Direct Selection	Direct			57,500.00	0.00	Pending Implementation					2018-11-08		2018-11-12								2018-11-27		2019-11-27	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
S-16 UNDER RERED-II-AF-II / Selection of firm for developing the communication strategy for IDCOL ICS program (procurement method: CQS with Limited Market approach)	IDA / 62020	Household Energy	Post	Consultant Qualification Selection	Open - National		43,750.00	0.00	Under Implementation	2018-06-24		2018-07-09		2018-07-20								2018-07-27		2018-08-06		2018-11-04	
S-06 UNDER USAID / Audit services for solar Irrigation Pump (SIP) and solar Mini-Grid (SMG) sponsors of IDCOL	TF / 15034	Access to Electricity	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Pending Implementation	2018-10-31		2018-11-14		2018-12-13								2018-12-18		2018-12-20		2019-04-30	

S-21 UNDER REREDIL-AFII / Consulting firm for the interior design and supervision of decoration of new office building of IDCOL	IDA / 62020	Sector Technical Assistance	Post	Consultant Qualification Selection	Open - National		125,000.00	0.00	Pending Implementation	2020-04-05		2020-04-26		2020-06-14								2020-07-09		2020-07-29		2021-01-25	
S-20 UNDER REREDIL-AFII / A consulting firm for Architectural and Structural design and work supervision of IDCOL's new office building	IDA / 62020	Sector Technical Assistance	Post	Consultant Qualification Selection	Open - National		250,000.00	0.00	Pending Implementation	2018-11-20		2018-12-10		2018-12-17								2019-01-16		2019-02-16		2021-05-13	
S-24 UNDER REREDP-II AFII / Selection of a firm for designing process flow automation of IDCOL	IDA / 62020	Access to Electricity	Post	Quality And Cost-Based Selection	Open - National		25,000.00	0.00	Pending Implementation	2019-10-01		2019-10-22		2019-11-26				2019-12-24		2020-01-08		2020-01-26		2020-03-01		2020-05-31	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IDCOL S-13 / Technical Consultant for Biogas Based Captive Plant - Draft Negotiated Contract	IDA / 51580	Access to Electricity	Prior	Direct Selection	Direct		0.00	155,946.05	Canceled										
S-11 UNDER GPOBA-II FOR REREDPII / Selection of Individual Consultant for development of PO Module software under IDCOL Biogas program	IDA / 51580	Household Energy	Post	Individual Consultant Selection	Open		2,560.00	2,248.94	Completed	2017-12-10		2018-01-04		2018-01-11		2018-01-28		2018-02-27	
S-09 UNDER GPOBA-II FOR REREDPII / Selection of Individual Consultant for Development and Publication of Press News about IDCOL Programs & Project (Package No.: S-09 under GPOBA-II)	IDA / 51580	Access to Electricity	Post	Individual Consultant Selection	Open		24,400.00	23,840.74	Completed	2017-11-30		2017-12-18		2017-12-25		2018-01-17		2018-06-16	
S-12 UNDER GPOBA-II / Selection of Individual Consultant for the Design of Low-cost Brick-cement Based Biogas Plant under IDCOL Biogas & Bio-fertilizer Program (Package No.: S-12 under GPOBA-II)	IDA / 51580	Household Energy	Post	Individual Consultant Selection	Open		11,000.00	0.00	Under Implementation	2018-02-20		2018-03-05		2018-03-12		2018-04-03		2018-04-23	
S-24 UNDER REREDPII-AF / Selection of firm for conducting impact assessment of solar irrigation, solar mini-grid and ICS Projects of IDCOL (Package No.: S-24 under REREDPII-AF)	IDA / 55140	Access to Electricity	Post	Direct Selection	Direct		108,000.00	126,621.50	Signed	2018-02-22		2018-02-25				2018-03-10		2018-12-31	
S-13 UNDER GPOBA-II / Selection of Individual Consultant for development of 'Construction Manual' and 'User Manual' under IDCOL Biogas & Bio-fertilizer Program.	IDA / 51580	Household Energy	Post	Individual Consultant Selection	Open		3,500.00	3,046.31	Completed	2018-03-01		2018-03-09		2018-03-14		2018-03-22		2018-05-06	

S-14 UNDER GPOBA-II / Selection of Individual Consultant for the development of online-based PO Data Entry Software for larger plants under IDCOL Biogas & Bio-fertilizer program.	IDA / 51580	Household Energy	Post	Individual Consultant Selection	Direct		1,400.00	1,218.52	Completed	2018-04-05		2018-04-10		2018-04-20		2018-05-08		2018-11-04	
S-17 UNDER RERED-II-AF-II / Selection of individual consultant for development of a sociocultural program to promote woodlot plantation under IDCOL ICS Program.	IDA / 62020	Household Energy	Post	Individual Consultant Selection	Limited		4,380.00	3,814.52	Signed	2018-10-08		2018-10-23		2018-10-28		2018-11-05		2019-01-19	
S-18 UNDER RERED-II-AF-II / Selection of Individual Consultant for the Development of Mobile Application Based Inspection system under IDCOL ICS Program.	IDA / 62020	Household Energy	Post	Individual Consultant Selection	Limited		5,625.00	5,483.37	Signed	2018-10-15		2018-10-30		2018-11-04		2018-11-08		2019-02-06	
S-22 UNDER REREDP-II AF / Selection of Technical Consultant under IDCOL Biomass program (under Renewable Energy Project)	IDA / 55140	Access to Electricity	Post	Individual Consultant Selection	Limited		6,250.00	0.00	Pending Implementation	2018-01-15		2018-01-20		2018-02-10		2018-02-25		2018-05-26	
S-19 UNDER REREDII-AFII / Firm for arranging a design competition to select a firm for architectural and structural design work of new office building of IDCOL	IDA / 62020	Sector Technical Assistance	Post	Direct Selection	Direct		37,500.00	0.00	Pending Implementation	2018-10-31		2018-11-06				2018-11-20		2019-11-20	
S-26 UNDER REREDP-II AF / Selection of Individual Consultant for Designing Leaflet & Manuals for IDCOL Biogas & Bio-fertilizer program	IDA / 55140	Household Energy	Post	Individual Consultant Selection	Limited		937.50	0.00	Pending Implementation	2019-01-14		2019-01-16		2019-01-20		2019-01-23		2019-03-30	
S-22 UNDER REREDP-II AF-II / Individual Consultant to develop domestic and commercial stoves	IDA / 62020	Household Energy	Post	Individual Consultant Selection	Direct		56,250.00	0.00	Pending Implementation	2019-03-04		2019-03-11		2019-03-25		2019-03-31		2020-02-29	
S-23 UNDER REREDP-II AF-II / Design of Biogas Manual	IDA / 62020	Household Energy	Post	Direct Selection	Direct		312.50	0.00	Pending Implementation	2019-03-05		2019-03-08				2019-03-21		2019-03-31	
S-27 UNDER REREDP-II AF / Selection of Individual Consultant for developing mobile application for inspection of Solar Irrigation & Solar-Minigrid with web service and option for integrating other project-related inspection templates	IDA / 55140	Access to Electricity	Post	Individual Consultant Selection	Limited		12,500.00	0.00	Pending Implementation	2019-09-01		2019-09-05		2019-09-08		2019-09-12		2019-10-13	