Public Disclosure Authorized

Public Disclosure Authorized

18 MONTHS PROCUREMENT PLAN

Project information: Liberia; **South Eastern Corridor Road Asset Management Project (SECRAMP)**; **P149279**

Project Implementation Agency: Infrastructure Implementation Unit Ministry of Public Works

Date of the Procurement Plan: April 2017

Period covered by this Procurement Plan: February *2017 to August 2019*

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitutes the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the **Public Procurement and Concessions Act, 2010 of the Republic of Liberia,** such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

In accordance with paragraph 5.3 of the Procurement Regulations, the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

Leased Assets *as specified under paragraph 5.10* of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **Not Applicable**

Procurement of Second Hand Goods *as specified under paragraph 5.11* of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables. **Not Applicable.**

Domestic preference *as specified under paragraph 5.51* of the Procurement Regulations ***(Goods and Works)***.

Goods: **Not Applicable for those contracts identified in the Procurement Plan tables**;

Works: **Not Applicable for those contracts identified in the Procurement Plan tables.**

Hands-on Expanded Implementation Support (HEIS) *as specified under paragraphs 3.10 and 3.11* of the Procurement Regulations: **Not Applicable.**

Other Relevant Procurement Information: - Not Applicable

PROCUREMENT PLAN **Liberia : Southeastern Corridor Road Asset Management Project**

General Information

Country: Liberia

Bank's Approval Date of the Original Procurement Plan: 2018-02-23

Revised Plan Date(s): (comma delineated, leave blank if non 2019-04-08

Project ID: P149279

GPN Date:

Project Name: Southeastern Corridor Road Asset Management Project

Loan / Credit No: / , IDA / 63590

Executing Agency(ies) Infrastructure Implementation Unit

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LR-IIU-49914-CW-RFB / Rehabilitation and Maintenance of the Ganta to Tappita under Output and Performance-based Road Contract (OPRC) Methodology. (100km)	/		Prior	Request for Bids	Limited	Single Stage - Two Envelope		0.00	Canceled	2018-03-20		2018-06-05		2018-06-05						2018-08-14		2018-10-27		2018-12-01		2020-05-24	
LR-IIU-109358-CW-RFP / Rehabilitation and Maintenance of the Ganta to Tappita under Output and Performance-based Road Contract (OPRC) Methodology. (100km)	IDA / 63590		Prior	Request for Proposals	Open - International	Single Stage - Two Envelope		0.00	Pending Implementation	2017-12-05		2019-02-28		2019-05-15		2017-12-10				2019-08-28				2019-12-15		2034-02-22	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LR-IIU-49955-GO-RFQ / Procurement of Office Equipment	/		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2019-08-17								2019-10-05		2019-11-04	
LR-IIU-49848-GO-RFQ / Procurement of Office Furniture	/		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2019-08-17								2019-10-05		2019-11-04	
LR-IIU-49909-GO-RFQ / Soft-ware for Road Management	/		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2019-07-22								2019-09-16		2019-11-15	
LR-IIU-49886-GO-RFQ / Procurement of 4 vehicles	/		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2019-04-21								2019-06-16		2019-08-15	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LR-IIU-49853-CS-QCBS / Consultancy Services for Monitoring/Supervision of Ganta to Tappita Road Construction	/		Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Review	2018-04-20		2018-05-11		2018-06-24				2018-07-22		2018-08-21		2018-09-25		2018-10-30		2033-08-12	
LR-IIU-49958-CS-CQS / Consultancy Services for Road safety Legislations, Policies and Capacity Strengthening	/		Post	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2019-05-22		2019-06-12		2019-07-26								2019-08-25		2019-09-29		2020-03-27	
LR-IIU-49919-CS-CQS / Consultancy Services for Transaction Advisory Services for South - East Corridor Road - PPP	/		Prior	Consultant Qualification Selection	Open - International		0.00	Canceled	2017-08-15		2017-09-05		2017-10-06								2017-10-20		2017-10-31		2018-04-29	
IIU-REF-5 / Consultancy Services for Technical Assistance to the IIU/RA.	IDA / 63590		Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2019-06-12		2019-07-03		2019-08-16				2019-09-13		2019-10-13		2019-11-17		2019-12-22		2020-12-21	

INDIVIDUAL CONSULTANTS